TWO ELK GENERATION PARTNERS, FILED

Limited Partnership

8480 East Orchard Road, Suite 4000

Greenwood Village, Colorado 8011 APR 0 4 2007

Telephone: (303) 796-8600

Facsimile: (303) 773-0461

Terri A. Lorenzon, Director Environmental Quality Council

March 1, 2007

Via U.S. Mail

Mr. David A. Finley, Administrator Air Quality Division Wyoming Department of Environmental Quality The Herschler Building 2-E 122 West 25th Street, Cheyenne WY 82002

> Two Elk Generating Station – Unit 1 Permit No. CT-1352B Status Report No. 20

Dear Mr. Finley:

In accordance with the Wyoming Environmental Quality Council Order of June 30, 2005 – "Order Granting Motion to Dismiss", Two Elk Generation Partners, Limited Partnership ("TEGP") is pleased to provide Wyoming Department of Environmental Quality – Air Quality Division ("WYDEQ") with this twentieth monthly status report for the Two Elk Generating Station, Unit 1 (the "Facility").

Licensing & Permitting

All permits are in full force and effect at this time.

Financing

TEGP continues to work with TEGP financial advisors and prospective financial participants in developing and optimizing financial structures for the Project.

Transmission and Power Purchase Agreements

TEGP continued coordination activities involving PacifiCorp on the March 9, 2004 TEGP Electric Interconnection and Electric Transmission Open Access Tariff (the "OATT") application continuing with PacifiCorp.

Electric Interconnection - In accordance with the PacifiCorp and TEGP executed Large Generator Interconnection Facilities Study Agreement, PacifiCorp prepared the draft Large Generator Interconnection Facilities Study (the "Study") in November 2006. On December 23, 2006, PacifCorp notified TEGP that in its internal review, PacifiCorp identified new Wyoming oil and gas loads representing approximately 300 MW of new electric load growth which was not accounted for in the Study. Both TEGP and PacifiCorp agree that the likely result of a re-Study would include a substantial reduction in the cost of achieving TEGP's requested Network Resource Interconnection and a significant reduction in the time required to construct the upgrades necessary for TEGP's requested Network Resource Interconnection.

PacifiCorp issued the final Large Generator Interconnection Facilities Study on January 9, 2007 without re-performing the Study in light of the Wyoming load growth. PacifiCorp issued the draft Large Generator Interconnection Agreement on January 16, 2007 which included the final Large Generator Interconnection Facilities Study as an appendix among other appendices and attachments. TEGP has responded to PacifiCorp citing the need for PacifiCorp to re-perform the Study prior to issuing the final Large Generator Interconnection Facilities Study and the draft Large Generator Interconnection Agreement. PacifiCorp is performing the re-Study.

Electric Transmission - PacifiCorp previously stated that PacifiCorp will perform a stability analysis during the Transmission Facilities Study stage. PacifiCorp previously submitted to TEGP the first results of Pacific's Transmission Facility Study: "Antelope Mine Substation – Wasatch Front Transmission Project Corridor Study". This study identified existing and potential transmission corridor(s) which PacifiCorp would utilize to provide transmission service to TEGP. TEGP previously requested that PacifiCorp submit to TEGP the PacifiCorp Power Flow Studies performed for the Study (and re-Study) in order to confirm the assumptions and cost basis contained in the Study (and re-Study). TEGP has again requested that PacifiCorp submit to TEGP Power Flow Studies.

Conclusion of PacifiCorp interconnection and transmission matters is required to finalize power purchase agreements which have been initiated with new customers in Utah and Arizona.

TEGP and PacifiCorp are continuing coordination on both interconnection and transmission matters.

Engineering

Bechtel Power Corporation – the Facility's Engineering, Procurement and Construction contractor and Foster Wheeler North America Corporation and manufacturer and supplier of the Facility's main boiler are the primary providers of engineering and engineering work products. Activities include:

- Regular and periodic coordination
- Review and coordination of equipment schedules

TEGP continues its review of the bid specification package for the main access road.

Completion of this task is required to release subsequent construction of the main access road, allowing site construction of the Facility to proceed going forward.

Procurement

Bechtel has informed TEGP that Foster Wheeler North America Corporation's Notice of *Force Majeure*, resulting from hurricane events in the Gulf coast region is no longer in effect, pursuant to the Bechtel Power Corporation purchase order with Foster Wheeler.

Construction

Construction of the main access road is required to release site construction to proceed.

Should you have any questions, please feel free to contact us.

Sincerely,

TWO ELK GENERATION PARTNERS, Limited Partnership

Daniel D. Yueh, Vice President North American Power Group, Ltd. for Two Elk Power Company, its

General Partner