

# HJMO-113

## HJMO-113

### Lost Creek ISR, LLC WELL COMPLETION REPORT

WELL # HJMO-113 SEO # 179901 Date Drilled: 7-9-07

Location: E 744,265 / N 534,805 (NAD 27)

Ground Elev: 6936.06 Measure Point Elev: 6936.97

TD: 362 ft. Hole Dia.: 7-7/8"

CASED to: 318' Casing: PVC SDR17 ID: 4.5" OD: 5"

GROUT: Portland Cement - Type I/II  
Pumped thru casing, displaced to surface with water

COMPLETION Aquifer: LFG Sand

Static Water Level: Depth 160' Elev: 6777' (avg.)

UNDERREAM: Blade Dia: 10-1/2"

Intervals: from 318' to 356' / length 38'  
from \_\_\_\_\_ to \_\_\_\_\_ / length \_\_\_\_\_

#### SCREEN LINER ASSEMBLY

Description	Depth	Elev.	Length
	From - To	/ From - To	
K-packer	308'	6628'	
Screen	318' - 358'	6621' - 6581'	40'

#### SCREEN SPECIFICATIONS:

Slot: 0.030" Composition 3" PVC

#### FILTER PACKING:

Volume: \_\_\_\_\_ (bags)(ft<sup>3</sup>) Sand Specs. \_\_\_\_\_

Method: N/A

WELL STIMULATION: Method Airlift

Yield: Good / Moderate / Poor

