



HJMO-106
(MO-106)

Lost Creek ISR, LLC
WELL COMPLETION REPORT

WELL # HJMO-106 SEO # 179880 Date Drilled: 8-14-07

Location: E 743,168 / N 535,258 (NAD 27)

Ground Elev: 6941.00' Measure Point Elev: 6941.75'

TD: 336' Hole Dia.: 7-7/8"

CASED to: 296' Casing: PVC SDR17 ID: 4.5" OD: 5"

GROUT: Portland Cement – Type I/II
Pumped thru casing, displaced to surface with water

COMPLETION Aquifer: LFG Sand

Static Water Level: Depth 162' Elev: 6780' (avg.)

UNDERREAM: Blade Dia: 10.5"

Intervals: from 296' to 326' / length 30'
from _____ to _____ / length _____

SCREEN LINER ASSEMBLY

Description	Depth	Elev.	Length
	From – To	From – To	
K-packer	284'	6657'	
Screen	296' – 326'	6645' – 6615'	30'

SCREEN SPECIFICATIONS:

Slot: 0.020" Composition 3" PVC

FILTER PACKING:

_____ (bags)(ft³) Sand Specs. _____
Method: N/A

WELL STIMULATION: Method Airlift

Yield: Good / Moderate / Poor

Vertical Scale: 1"=50'