

HJMP-101

HJMP-101

Lost Creek ISR, LLC WELL COMPLETION REPORT

WELL # HJMP-101 SEO # 179864 Date Drilled: 8-01-07

Location: E 743,287 / N 534,998 (NAD 27)

Ground Elev: 6903.70 Measure Point Elev: 6904.58

TD: 490 ft. Hole Dia.: 7-7/8"

CASED to: 438' Casing: PVC SDR17 ID: 4.5" OD: 5"

GROUT: Portland Cement - Type I/II
Pumped thru casing, displaced to surface with water

COMPLETION Aquifer: HJ Sand

Static Water Level: Depth 181' Elev: 6723' (avg.)

UNDERREAM: Blade Dia: 10-1/2"

Intervals: from 438' to 465' / length 27'
from _____ to _____ / length _____

SCREEN LINER ASSEMBLY

Description	Depth		Elev.		Length
	From	To	From	To	
K-packer	425'		6479'		
Screen	438'	468'	6466'	6436'	30'

SCREEN SPECIFICATIONS:

Slot: 0.030" Composition 3" PVC

FILTER PACKING:

Volume: _____ (bags)(ft³) Sand Specs. _____
Method: N/A

WELL STIMULATION: Method Airlift

Yield: Good / Moderate / Poor

