



HJMP-101

Lost Creek ISR, LLC
WELL COMPLETION REPORT

WELL # HJMP-101 SEO # 179864 Date Drilled: 8-01-07
 Location: E 743,287 / N 534,998 (NAD 27)
 Ground Elev: 6903.70 Measure Point Elev: 6904.58
 TD: 490 ft. Hole Dia.: 7-7/8"
 CASED to: 438' Casing: PVC SDR17 ID: 4.5" OD: 5"
 GROUT: Portland Cement - Type I/II
 Pumped thru casing, displaced to surface with water
 COMPLETION Aquifer: HJ Sand
 Static Water Level: Depth 181' Elev: 6723' (Typically)

UNDERREAM: Blade Dia: 10-1/2"
 Intervals: from 438' to 465' / length 27'
 from _____ to _____ / length _____

SCREEN LINER ASSEMBLY

Description	Depth	Elev.	Length
	From - To	/ From - To	
K-packer	425'	6479'	
Screen	438' - 468'	6466' - 6436'	30'

SCREEN SPECIFICATIONS:
 Slot: 0.020" Composition 3" PVC

FILTER PACKING:
 Volume: _____ (bags)(ft³) Sand Specs. _____
 Method: N/A

WELL STIMULATION: Method Airlift
 Yield: Good / Moderate / Poor

Vertical Scale: 1"=50'