



HJMP-103
(MP-107)

Lost Creek ISR, LLC
WELL COMPLETION REPORT

WELL # HJMP-103 SEO # 179870 Date Drilled: 7-31-07

Location: E 742,652 / N 535,109 (NAD 27)

Ground Elev: 6935.08 Measure Point Elev: 6936.49

TD: 432 ft. Hole Dia.: 7-7/8"

CASED to: 392' Casing: PVC SDR17 ID: 4.5" OD: 5"

GROUT: Portland Cement - Type I/II
Pumped thru casing, displaced to surface with water

COMPLETION Aquifer: HJ Sand

Static Water Level: Depth 171' Elev: 6766' (avg.)

UNDERREAM: Blade Dia: 10-1/2"

Intervals: from 392' to 432' / length 38'
from _____ to _____ / length _____

SCREEN LINER ASSEMBLY

Description	Depth	Elev.	Length
	From - To	From - To	
K-packer	<u>379'</u>	<u>6557'</u>	
Screen	<u>392'</u> <u>432'</u>	<u>6544'</u> <u>6504'</u>	<u>40'</u>

SCREEN SPECIFICATIONS:

Slot: 0.020" Composition 3" PVC

FILTER PACKING:

Volume: _____ (bags)(ft³) Sand Specs. _____
Method: N/A

WELL STIMULATION: Method Airlift

Yield: Good / Moderate / Poor

Vertical Scale: 1"=50'