



HJMP-108

Lost Creek ISR, LLC  
**WELL COMPLETION REPORT**

WELL # HJMP-108 SEO # 179885 Date Drilled: 7-30-07

Location: E 743,466 / N 535,311 (NAD 27)

Ground Elev: 6951.12' Measure Point Elev: 6952.20'

TD: 440' Hole Dia.: 7-7/8"

CASED to: 400' Casing: PVC SDR17 ID: 4.5" OD: 5"

GROUT: Portland Cement - Type I/II  
 Pumped thru casing, displaced to surface with water

COMPLETION Aquifer: HJ Sand

Static Water Level: Depth 183' Elev: 6769' (Avg)

UNDERREAM: Blade Dia: 10.5"

Intervals: from 400' to 434' / length 34'

from \_\_\_\_\_ to \_\_\_\_\_ / length \_\_\_\_\_

**SCREEN LINER ASSEMBLY**

Description	Depth		Elev.		Length
	From - To	/ From - To	From - To	/ From - To	
K-packer	_____	381'	_____	6571'	_____
Screen	400'	440'	6552'	6512'	40'
	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____

**SCREEN SPECIFICATIONS:**

Slot: 0.020" Composition 3" PVC

**FILTER PACKING:**

Volume: \_\_\_\_\_ (bags)(ft<sup>3</sup>) Sand Specs. \_\_\_\_\_

Method: N/A

WELL STIMULATION: Method Airlift

Yield: Good / Moderate / Poor