



HJMP-113

Lost Creek ISR, LLC
WELL COMPLETION REPORT

WELL # HJMP-113 SEO # 179900 Date Drilled: 6-20-07

Location: E 744,273 / N 534,797 (NAD 83)

Ground Elev: 6935.26 Measure Point Elev: 6937.26

TD: 466 ft. Hole Dia.: 7-7/8"

CASED to: 416' Casing: PVC SDR17 ID: 4.5" OD: 5"

GROUT: Portland Cement – Type I/II
 Pumped thru casing, displaced to surface with water

COMPLETION Aquifer: HJ Sand

Static Water Level: Depth 181' Elev: 6756' (avg.)

UNDERREAM: Blade Dia: 10-1/2"

Intervals: from 416' to 462' / length 46'

from _____ to _____ / length _____

SCREEN LINER ASSEMBLY

Description	Depth		Elev.		Length
	From	To	From	To	
K-packer	408'	408'	6529'	6529'	
Screen	416'	466'	6521'	6471'	50'

SCREEN SPECIFICATIONS:

Slot: 0.020" Composition 3" PVC

FILTER PACKING:

Volume: _____ (bags)(ft³) Sand Specs. _____

Method: N/A

WELL STIMULATION: Method Airlift

Yield: Good / Moderate / Poor

Vertical Scale: 1"=50'