



MB-03B

Lost Creek ISR, LLC
WELL COMPLETION REPORT

WELL # MB-03B SEO # 188854 Date Drilled: 10-9-08

Location: E 736,348 / N 535,854 (NAD 27)

Ground Elev: 6985.88 Measure Point Elev: 6987.38

TD: 600 ft. Hole Dia.: 7-7/8"

CASED to: 540' Casing: PVC SDR17 ID: 4.5" OD: 5"

GROUT: Portland Cement - Type I/II
 Pumped thru casing, displaced to surface with water

COMPLETION Aquifer: HJ Sand

Static Water Level: Depth 259' Elev: 6728' (typical)

UNDERREAM: Blade Dia: 10-1/2"

Intervals: from 540' to 552' / length 12'

from 562' to 587' / length 25'

SCREEN LINER ASSEMBLY

| Description | Depth | | Elev. | | Length |
|-------------|-------------|-------------|--------------|--------------|------------|
| | From | To | From | To | |
| K-packer | | <u>533'</u> | | <u>6454'</u> | |
| Screen | <u>540'</u> | <u>552'</u> | <u>6447'</u> | <u>6435'</u> | <u>12'</u> |
| Blank | <u>552'</u> | <u>562'</u> | <u>6435'</u> | <u>6425'</u> | <u>10'</u> |
| Screen | <u>562'</u> | <u>587'</u> | <u>6425'</u> | <u>6400'</u> | <u>25'</u> |

SCREEN SPECIFICATIONS:

Slot: 0.020" Composition 3" PVC

FILTER PACKING:

Volume: _____ (bags)(ft³) Sand Specs. _____

Method: N/A

WELL STIMULATION: Method Airlift

Yield: Good / Moderate / Poor

Vertical Scale: 1"=50'

KM