



MB-05

Lost Creek ISR, LLC
WELL COMPLETION REPORT

WELL # MB-05 SEO # 188856 Date Drilled: 10-9-08

Location: E 733,337 / N 524,466 (NAD 27)

Ground Elev: 6803.54 Measure Point Elev: 6805.04

TD: 330 ft. Hole Dia.: 7-7/8"

CASED to: 305' Casing: PVC SDR17 ID: 4.5" OD: 5"

GROUT: Portland Cement – Type I/II
 Pumped thru casing, displaced to surface with water

COMPLETION Aquifer: LFG Sand

Static Water Level: Depth 142' Elev: 6663' (avg.)

UNDERREAM: Blade Dia: 10-1/2"
 Intervals: from 305' to 325' / length 20'
 from _____ to _____ / length _____

SCREEN LINER ASSEMBLY

| Description | Depth | | Elev. | | Length |
|-------------|-------|-------|-------|-------|--------|
| | From | To | From | To | |
| K-packer | 298' | 6507' | | | |
| Screen | 305' | 325' | 6500' | 6480' | 20' |
| | | | | | |
| | | | | | |

SCREEN SPECIFICATIONS:

Slot: 0.020" Composition 3" PVC

FILTER PACKING:

Volume: _____ (bags)(ft³) Sand Specs. _____

Method: N/A

WELL STIMULATION: Method Airlift

Yield: Good / Moderate / Poor