



MB-08

Lost Creek ISR, LLC
WELL COMPLETION REPORT

WELL # MB-08 SEO # 188859 Date Drilled: 10-17-08

Location: E 753,316 / N 538,987 (NAD 27)

Ground Elev: 6984.00' Measure Point Elev: 6985.50'

TD: 280' Hole Dia.: 7-7/8"

CASED to: 230' Casing: PVC SDR17 ID: 4.5" OD: 5"

GROUT: Portland Cement – Type I/II
 Pumped thru casing, displaced to surface with water

COMPLETION Aquifer: LFG Sand

Static Water Level: Depth 167' Elev: 6819' (avg.)

UNDERREAM: Blade Dia: 10.5"

Intervals: from 230' to 260' / length 30'

from _____ to _____ / length _____

SCREEN LINER ASSEMBLY

Description	Depth		Elev.		Length
	From	To	From	To	
K-packer		<u>223'</u>		<u>6763'</u>	
Screen	<u>230'</u>	<u>260'</u>	<u>6756'</u>	<u>6726'</u>	<u>30'</u>

SCREEN SPECIFICATIONS:

Slot: 0.020" Composition 3" PVC

FILTER PACKING:

Volume: _____ (bags)(ft³) Sand Specs. _____

Method: N/A

WELL STIMULATION: Method Airlift

Yield: Good / Moderate / Poor