



UKMO-101

Ground Level

No lithology data

SANDSTONE

MUDSTONE

SANDSTONE

MUDSTONE

SANDSTONE

MUDSTONE

SANDSTONE

MUDSTONE, sandy

SANDSTONE, v shaley

MUDSTONE

SANDSTONE, shaley

MUDSTONE

SANDSTONE

MUDSTONE

SANDSTONE

MUDSTONE

SANDSTONE

MUDSTONE

SANDSTONE

MUDSTONE

SANDSTONE

MUDSTONE

SANDSTONE

MUDSTONE

SANDSTONE

MUDSTONE

SANDSTONE

MUDSTONE

SANDSTONE

BC

DE

EF

FG

LCS

HJ

Lost Creek ISR, LLC

WELL COMPLETION REPORT

WELL # UKMO-101 SEO # 179907 Date Drilled: 5-17-07

Location: E 744,086 / N 534,943 (NAD 27)

Ground Elev: 6940.19 Measure Point Elev: 6942.28

TD: 488 ft. Hole Dia.: 7-7/8"

CASED to: 465' Casing: PVC SDR17 ID: 4.5" OD: 5"

GROUT: Portland Cement - Type I/II
Pumped thru casing, displaced to surface with water

COMPLETION Aquifer: HJ Sand

Static Water Level: Depth 179' Elev: 6763' (avg')

UNDERREAM: Blade Dia: 10-1/2"

Intervals: from 465' to 487' / length 22'

from _____ to _____ / length _____

SCREEN LINER ASSEMBLY

| Description | Depth | | Elev. | | Length |
|-----------------|-------------------------|-------------|---------------------------|--|------------|
| | From - To | / From - To | From - To | | |
| <u>K-packer</u> | <u>460'</u> | | <u>6482'</u> | | |
| <u>Screen</u> | <u>465'</u> <u>490'</u> | | <u>6477'</u> <u>6452'</u> | | <u>25'</u> |
| | | | | | |
| | | | | | |

SCREEN SPECIFICATIONS:

Slot: 0.020" Composition 3" PVC

FILTER PACKING:

Volume: _____ (bags)(ft³) Sand Specs. _____

Method: N/A

WELL STIMULATION: Method Airlift

Yield: Good / Moderate / Poor

Vertical Scale: 1"=50'